



Hawk Hollow: February 2024 Project Update

Location:
235 Jacaranda Drive
Bartlett, IL 60103

Grades: 6-8

Enrollment Estimate: 750 capacity

Project Summary

Architect of Record: ARCON Associates, Inc.

Contractor: The George Sollitt Construction Company

Owners Rep: International Contractors, Inc. (ICI)

Cost: \$52,438,799.00

Square Footage:

- Existing Building: 57,676 SF
- Addition: 92,200 SF
- Total: 149,876 SF

Timeline: December 2023 to July 2025

Project Highlights

- Site clearing in progress
- Demolition and shoring associated with connection to the new addition has started
- Plumbing rough-ins to begin
- Majority of interior demolition of the existing building complete



Project Timeline

Phase: Planning Design Construction							
BOE Gate Check:	Five Year Plan	Project Charter	First Board Approval	Contract Award	Closeout		
	<input type="checkbox"/> N/A	<input type="checkbox"/> N/A	<input checked="" type="checkbox"/> October 2023	<input checked="" type="checkbox"/> November 2023	<input checked="" type="checkbox"/> December 2023	<input checked="" type="checkbox"/> January 2024	<input type="checkbox"/> Fall 2025